

Review of Construction/O&M works by the Chairman & Managing Director/APTRANSCO on 16.2.2021 – Minutes of Meeting

Progress of Construction/O&M works of APTRANSCO was reviewed by CMD/APTRANSCO on 16.2.2021. Serious concern was expressed in the above meeting on the delays taking place in completion of the works, which is causing increase in the IDC component of Loans.

The following instructions have been issued in the review meeting

1. The RE FY21 targets fixed shall be strictly adhered and expenditure booked.
2. Proactive approach should be taken by the officers in resolving RoW issues/legal cases/Forest clearances/issues with other Depts.

Wherever it is required the issues shall be brought to the notice of the management for taking up the matter at higher level.

3. Transmission line constraints shall be identified and appropriate action taken for improvement. The list shall be updated every quarter.
4. All the estimates shall invariably be based on detailed survey reports to avoid deviation in estimated quantities.
5. Procurement of all the materials except that of high valued items such as Transformers, Reactors, Conductor etc. shall be taken up Zonal level.

The following targets shall be strictly adhered to

District	Description of Work	Targeted Date of Completion	Remarks
1	Srikakulam	Erection of 220KV DC Line from 400kV SS Maradam to Pydibhimavaram SS	To be charged by Mar'2021
2	Visakhapatnam	Upgrading of existing 132/33 KV Simhachalam to 220/132/33kV SS and Connected Line and Bay Works	To be charged by 18.02.2021
3	Visakhapatnam	Erection of 220/132/33 KV GIS at Atchuthapuram and Connected Lines and bays	To be charged by July'2021
4	Visakhapatnam	Erection of 132/33 KV GIS at Kapuluppada and Connected Line(UG Cable) and Bay Works	To be charged by Oct'2021

5	Visakhapatnam	Erection of 220/132/33 KV SS Chandanada and Connected Line and Bay Works	To be charged by Oct'2021	
6	West Godavari	Erection of 220kV DC line for LILO of existing one circuit of 220kV VTS-Kamavarapukota line at 400/220kV SS Kamavarapukota and Connected Bay works	To be charged by Mar'2021	
7	West Godavari	Erection of 2 20kV DC line from 400/220kV SS Kamavarapukota to 220/132/33 KV Bhimadole SS and Connected Bay works		Shall be expedited by resolving ROW issues
8	West Godavari	Erection of 220/33 KV SS AKIVEEDU (Automation) and Connected Lines and bays	To be charged by April'2021	Bill payments to be expedited
9	West Godavari	Erection of 132 KV & 33KV features at existing 220KV Pallantla Switching Station	To be charged by Feb'2021	
10	West Godavari	Erection of 1 32KV Narayanapuram SS and Connected Lines and Bay Works	To be charged by May'2021	Tower diminution proposals to be approved by Board
11	West Godavari	Erection of 132KV SS Dwaraka Tirumala and Connected Lines	To be charged by May'2021	
12	West Godavari	Erection of 132/33KV SS T.Narsapuram and connected Line and Bay Works	To be charged by May'2021	
13	West Godavari	Erection of 132/33KV SS Dharmajigudem and Connected Lines and bay Works		Termination proposal shall be submitted and balance works awarded to alternate agency by 20.02.2021
14	West Godavari	Erection of 33KV features at existing 220/11KV Pattiseema LIS	To be charged by May'2021	
15	Krishna	132/33KV GIS Moghalrajpuram in the existing ERO Premises of APSPDCL and Connected Line(UG Cable) & Bay Works	To be charged by May'2021	
16	Krishna	Stringing of 2nd Circuit from 1 32/33KV SS Pamarru to 132/33 KV SS Avanigadda and Connected bays	To be charged by July'2021	
17	Krishna	Stringing of 2nd circuit from 132 KV SS Nuziveedu to 132 KV SS Kambampadu DC/SC Line (64Km) and Bay Works	To be charged by July'2021	

18	Krishna	Stringing of 2nd circuit on Chillakallu - Nandigama DC/SC Line (26Km) and erection of 132 KV DC/SC Line from Loc.No.10 of 132 KV Chillakallu - Madira line to Loc.No.15 of 132 KV Chillakallu - Nandigama DC/SC line (5Km) and Connected Bays	To be charged by July'2021	
19		Erection of 220/132KV SS Tiruvuru and Lines and Bays	To be charged by May'2021	
20	Krishna	Erection of 132/33KV Sub-Station Ramanakkapeta along with connected lines and Bays		1.8km line works shall be awarded on priority. Work shall be completed on priority as it is DISCOM priority work.
21	Krishna	Erection of 132/33KV SSS Mylavaram and Connected Lines and Bays		Works shall be expedited.
22	Guntur	132KV DC LILO line from 132KV Guntur- Tenali DC line to proposed 220KV Guntur SS (MULTI CKT)		Expenditure to be booked
23	Guntur	Erection of 132KV LILO of 132KV Tadepalli-Tadikonda line to 132KV AIIMS SS (0.7KM)		Expenditure to be booked
24	Guntur	2nd Ckt Stringing of Tadikonda - Gujjanagundla 132KV DC/SC line and Connected Bays	To be charged by May'2021	
25	Guntur	Stringing of 2nd circuit from 132KV SS Martur-132KV SS Yadavalli DC/SC line (17KM) and Bay extensions at both ends. (ii) Making LILO of 132KV Chilakaluripeta- Vinukonda Circuit -1 at Loc.No.51(S+0) to 132KV SS Martur-Yadavalli DC /SC line at Loc. No. 52 (S+0tower)	To be charged by May'2021	
26	Prakasam	Erection of 132/33KV SS Ulavapadu and Connected Lines and Bays		CE/Vjayawada to explore all the possibilities to resolve ROW issue &SS Site
27	Prakasam	Erection of 220KV Multi circuit line from 400KV SS Podili to the LILO Point for making double LILO to Existing 220KV Podili-Nellore DC Line		Pursue with PTCC authorities for early clearance

28	Prakasam	<p>Work – I :- 2nd circuit Stringing (23KM) of 132 KV Medarametla SS to 132 KV Addanki SS, and Connected bays</p> <p>Work – II : 2nd circuit (53KM) Stringing of 220/132 KV Podili SS to 132 KV Lingasamudram SS and Connected bays</p> <p>Work – III : 2nd circuit (29KM) Stringing of 220/132 KV Podili SS to 132 KV Darsi SS, and Connected bays</p>	<p>Work-I: To be charged by Feb'2021;</p> <p>Work-II To be charged by April'2021;</p> <p>Work-III: To be charged by April'2021</p>	
29	Prakasam	Erection of 132/33KV SS East Gangavaram and connected Lines and Bay Works		As the progress of work is very poor termination proposals shall be initiated on top priority
30	Prakasam	Erection of 132/33KV SS Chinnarikatla and connected Lines and Bay Works		As the progress of work is very poor termination proposals shall be initiated on top priority
31	S.P.S.R. Nellore District	Erection of 1 32/33KVSS Dagadathi (Katrayapa du) and connected Lines and Bay Works	To be charged by Mar'2021	
32	S.P.S.R. Nellore District	Erection 132/33KV SS Kallurupalli and Connected Lines and Bay Works	To be charged by April'2021	
33	S.P.S.R. Nellore District	Erection 132/33KV SS Koruturu and Connected Lines and Bay Works	To be charged by June'2021	
34	S.P.S.R. Nellore District	Erection of 132/33KV SS Gottiprolu and Connected Lines and Bay Works	To be charged by April'2021	
35	S.P.S.R. Nellore District	<p>(i) 2nd circuit Stringing of 132KV SS Gudur to 132KV SSS Chendodu (27.3Km) and connected bays</p> <p>(ii) Stringing of Multi circuit towers from 400KV SS Manubolu to Kadivedu up to crossing point at 132KV Manubolu - Chendou line (13.5Km) and Connected Bays</p>	To be charged by April'2021	
36	S.P.S.R. Nellore District	Erection of 132/33KV SS Ananthasagaram and Connected Lines and bays	To be charged by March'2021	

37	S.P.S.R. Nellore District	Erection of 132/33KV SS Kadivedu and Connected Lines and bays		Proposal for termination of the contract shall be initiated duly taking legal advice
38	Kadapa	Erection of 132/33KV SS at C.Orampadu and connected Line and Bay	To be charged by April'2021	
39	Kadapa	Erection of 220KV DC line from Mydukur to 220KV SS Porumamilla (Reach-II)		CE/Kadapa to pursue with Revenue authorities and ensure completion of works at the earliest
40	Kadapa	Erection of 132 KV SS Nallacheruvupalli and Connected Line and Bay Works	To be charged by March'2021	
41	Kadapa	Erection of 132KV SS T.Sundupalli and Connected Line and Bay Works		Action for release of pending payments. To be taken up with finance department.
42	Kadapa	Erection of 132/33KV SS at Satellite City and Connected Line and Bay Works		Action for release of pending payments. To be taken up with finance department.
43	Chittoor	Erection of 220KV SS Racherla (Cherivi) and Connected Line and Bay works		CE/Kadapa explore all the possibilities to resolve ROW and Complete the works. Pending payments of Rs.13 Crs to be released on priority
44	Kurnool	Erection of 220/132/33KV SS Bethamcherla and Connected 220kV &132kV Lines and Bays		CE/KDP shall approach Conservator of Forest/GNT and update

45	Anantapuram u	Erection of 220/132 KV Dharmavaram Automation SS and Connected 220kV & 132kV Lines and Bays	To be charged by May'2021	
46	Anantapuram u	2nd Circuit Stringing on existing 132KV Kadiri - Pulivendula line and connected Bays	To be charged by March'2021	
47	Anantapuram u	Erection of 132/33 KV SS Palasamudram and Connected Line and Bay works	To be charged by March'2021	CE/Kadapa to explore all the possibilities to resolve ROW issues
48	Anantapuram u	Erection of proposed 132/33KV SS at Mudigubba and Connected Line and Bay works	To be charged by June'2021	
49	Anantapuram u	Erection of 220/132 kV SS Pampanuruthanda and Connected Lines and Bays	To be charged by Aug'2021	
50	Anantapuram u	Erection of 220/132 kV SS Penukonda (Gorantla village) and Connected Lines and Bays	To be charged by March-2022;	
		400KV Works		
51	Visakhapatna m	Erection of 500MVA ICT at 400kV SS Manubolu		Termination proposals to be initiated
52	Chittoor	Erection of 125MVAR Reactor at 400kV Chittoor SS	To be charged by May'2021	
53	Guntur	Erection of 125MVAR Reactor at 400kV Sattenapalli SS	To be charged by May'2021	
54	Guntur	Erection of 400/220kV GIS at Thallayapalem	To be charged by April/May'2021	
55	Visakhapatna m	Kalapaka 500MVA, 400/220kV ICT	To be charged by March/April'2021	
56	East Godavari	Vemagiri 400/220kV SS (SAS)	To be charged by May'2021	
57	E.G &W.G	400kV TMDC line from Vemagiri to Kamavarapukota	To be charged by June'2021	
58	Visakhapatna m	Erection of 500MVA ICT at Maradam		Expenditure to be booked
59	East Godavari	Augmentation of transformer capacity at 400kV SS Vemagiri	To be charged by March/April'2021	